

WOODBURY COUNTY BOARD OF SUPERVISORS AGENDA ITEM(S) REQUEST FORM

#10

Date: 11/9/2017 Weekly Agenda Date: 11/14/2017

ELECTED OFFICIAL / DEPARTMENT HEAD / CITIZEN: Mark J. Nahra, County Engineer

WORDING FOR AGENDA ITEM:

Discussion of progress on Old Highway 141 bridge near Bronson (Information only)

ACTION REQUIRED:

Approve Ordinance ☐

Approve Resolution ☐

Approve Motion ☐

Public Hearing ☐

Other: Informational ☒

Attachments ☐

EXECUTIVE SUMMARY:

Questions were asked by the public about progress on the Old Hwy 141 bridge near Bronson. The County Engineer will provide an update to the Board of Supervisors on this project of interest.

BACKGROUND:

Work has continued on the project since the last discussion at the October 30th meeting. Reinforced approach sections were poured on November 4th, bridge end posts were poured November 8th. Remaining work includes paving the road south of the bridge, placing granular shoulders, and installing guardrail. The contractor's estimated completion date is November 17th assuming no weather delays.

FINANCIAL IMPACT:

Not applicable for this discussion

IF THERE IS A CONTRACT INVOLVED IN THE AGENDA ITEM, HAS THE CONTRACT BEEN SUBMITTED AT LEAST ONE WEEK PRIOR AND ANSWERED WITH A REVIEW BY THE COUNTY ATTORNEY'S OFFICE?

Yes ☐ No ☐

RECOMMENDATION:

No action - information only.

ACTION REQUIRED / PROPOSED MOTION:

No action necessary - information only.



Woodbury County Secondary Roads Department

759 E. Frontage Road • Moville, Iowa 51039

Telephone (712) 279-6484 • (712) 873-3215 • Fax (712) 873-3235

COUNTY ENGINEER
Mark J. Nahra, P.E.
mnahra@sioux-city.org

ASSISTANT TO THE COUNTY ENGINEER
Benjamin T. Kusler, E.I.T.
bkusler@sioux-city.org

SECRETARY
Tish Brice
tbrice@sioux-city.org

To: Woodbury County Board of Supervisors

From: Mark J. Nahra, County Engineer

Date: November 9, 2017

Subject: Highway 141 Bridge project

Work items accomplished since October 30th Board meeting:

- Removal of bridge deck and bridge rail forms – ongoing, expected completion on November 11
- Backfilled bridge ends, laid subdrain, drainable base, geogrid, and granular subbase and formed reinforced bridge approach pavement sections north and south of new bridge.
- Poured reinforced bridge approach sections on north and south end of bridge on November 4.
- Bridge approach section on north side of bridge was vandalized on November 4.
- Subcontractor grading south bridge approach grade and placing granular base as of November 10.

Remaining work to be completed and estimated timetable:

- Site cleanup by bridge contractor – removal of all material and equipment to be completed by November 11.
- Subcontractor building guardrail platforms on north and south end of bridges November 11-14.
- Placing road pavement south of bridge– planned for November 14.
- Approach Guardrail installation – planned for November 15.
- Placing granular shoulders along new pavement – planned for November 16.
- Pavement reaches opening strength and road open to traffic – November 17

This is an estimated completion schedule. Changes in weather or material supply may cause this schedule to be adjusted.